

# Rehoboth – Dewey – Bethany – S. Bethany & Fenwick Is.

**WEEKLY PROGRESS MEETING #17 Agenda** 

USACE Contract: Contract No. W912BU23C0002

WMI Contract #: 13220115

Date/Time & Loc: 29 June 2023 @ 1000 hrs. Bethany Beach Town Hall - 214 Garfield Pkwy, Bethany Beach, DE 19930


Join Microsoft Teams Meeting: Meeting ID: 270 462 350 673 Passcode: birQjh

# **Principle Attendees:**

USACE, WMI, Rehoboth/Dewey/Bethany/South Bethany/Fenwick Officials, DNREC, ER&M, Walters, Tide, Seismic, OHI, GBA

# **Updated Dredge Schedule:**

- Bethany Beach started 6/16.
  - One more load to be discharged to close the storm repump.
- S. Bethany started 6/18.
  - o Both dredges will be working here until Holiday shutdown.
- Rehoboth Crossover Repairs started 6/12.
- Rehoboth Sand Fence install started 6/21.



# **Action Items since previous progress meeting:**

• RFP – 0004 is in review by USACE.

# **Demobilization:**

### Fenwick:

- Damage to asphalt at north end of parking lot and damage to the beach access mat.
  - WMI will get a quote from the local paving company and provide the state with the funds for repairs.
  - WMI will cover the cost to replace the damaged mat at the Fenwick Ave access.
  - WMI will cover the cost to replace the damaged lifeguard stand.
  - WMI is still waiting on quotes for all of these.

## Rehoboth:

- 6/21 WMI made repairs to ripped fabric and dressed the stone and gravel. Pictures have been provided to the USACE.
  - Were Rehoboth Officials able to look at the area and was the fix accepted by the town?
- o ER&M equipment consolidated and staged on the northside of the lot.
- o The dumpster that's in staging area isn't WMI's.

## S. Bethany:

Sand Fence materials have been delivered and are being staged until install.

## Bethany Beach:

- Cedarwood Ln is coned off and being used as the Bethany staging/service area.
  - Dumpster is on the north side of the lot.
  - Water hookup is in place at the hydrant across the street.

## Survey:

### Rehoboth Beach:

- Surveys are completed.
- o Final quantity: 273,177 cys.

# Dewey Beach:

- Surveys are completed.
- Expected AD Volume to Date: 190,707 yd³.
  - Sent to USACE 6/29 to confirm.

## • Fenwick Beach:

- Surveys are completed.
- Expected AD Volume to Date: 215,942 yd<sup>3</sup>.
  - Sent to USACE 6/28 to confirm.

## • S. Bethany Beach:

- Base quantity: 317,000 yd³.
- o BD's conducted 6/25 post storm.
  - Estimated quantity at completion from base work: 326,562 yd<sup>3</sup>.
  - Additional refill quantity: 5,920 yd³.
  - Estimated quantity at completion from with refill: 332,482 yd³.
- o AD's: S20+00-S26+00.
- o Refill: S20+00-S21+00.

- Overall loss from storm in template 6,593 yd<sup>3</sup>.
- o Pad AD's: 15+00-19+00.
- o Comp. slope sta. S24+00-S26+00.

## Bethany Beach:

- o Base quantity: 320,000 yd<sup>3</sup>.
- o BD's conducted 6/25 post storm.
  - Estimated quantity at completion from base work: 308,349 yd<sup>3</sup>.
  - Additional refill quantity: 23,912 yd³.
  - Estimated quantity at completion from with refill: 332,261 yd³.
- o AD's: 29+00-45+00.
- o Refill: 29+00-32+00.
  - Overall loss from storm 27,562 yd³.
- o Pad AD's: 28+00-24+00.

# **Beachfill & Dredging:**

- Both Dredges currently on site and discharging to Bethany Beach.
- 4<sup>th</sup> of July shut down will be sometime today.
  - o Beach Crews will consolidate all equipment and pipes on beach.
  - o Bethany Beach will be between Central Ave and 1st St. with no street closures.
  - o South Bethany Beach will be between S 1st St. and S 3rd St. with no street closures.

## Rehoboth Beach:

o Beachfill completed.

# • Dewey Beach:

o Beachfill completed.

## • Fenwick Island beach:

o Beachfill completed.

# • Bethany beach:

- Subline Landing: 28+50 (Campbell Place).
- o Advancing north to stop sta. 45+00 (Ocean view park).
- o Crossover closures: Campbell Place & Central Blvd.
- MAG Loads to Date: 34.
- o RB Loads to Date: 3.
- o Loads Delivered to Date: 37.

# S. Bethany:

- Subline Landing: 20+50 (S 4<sup>th</sup> St.).
- o Advancing North to stop sta. 40+00 (just north of N. 6<sup>th</sup> St).
- o Crossover closures: North 2<sup>nd</sup> St to South 2<sup>nd</sup> St
- o MAG Loads to Date: 6.
- o RB Loads to Date: 22.
- Loads Delivered to Date: 28.

# **Outfalls:**

• Final as-builds from Walters were submitted in RMS.

# **Crossovers:**

- Work started 6/12 in Rehoboth.
- Pedestrian Repairs from Delaware Ave (sta. 64+50) to Pennsylvania Ave. (sta. 33+00) have been completed.
- Vehicular Repairs at Lake Ave and Surf Ave have been completed.
- All Compaction tests, showing 90% or better, have been completed for all pedestrian and the vehicular access.
- ADA construction at Maryland Ave is in progress.
- Crossover repairs will begin in Bethany and S. Bethany at the completion of beachfill.

# **Sand Fence Install:**

- Install in Rehoboth began on 6/21.
  - Crew started on the north end and are making their way south.
  - o Crews began installing the Post and Rope at crossovers yesterday.
- Sand Fence install in Dewey beach will follow completion in Rehoboth.
  - o Small section of removal remaining in Dewey. Fence will be removed during install.

# **Structure Monitoring:**

• Monitors are in place and collecting data in Bethany and South Bethany beaches.

# **Environmental Concerns:**

- Bird monitoring surveys being conducted daily in Bethany and South Bethany.
- No sighting of piping plovers to date.
- Dredge Drag heads are being inspected after every load. No MEC or Endangered wildlife reported to date. Repairs were made to the Mag draghead this week.

## OHI (MEC):

- OHI (MEC) Techs are onsite, working 3-8hr shifts, conducting 24-hour coverage on both sites.
- Bofor 40mm round was found this week and was detonated on Bethany Beach by the Air Force EOD team on 6.28.23
- Both Day boxes are currently empty.

# **Site Safety:**

- Inspections for the month of June are ongoing.
- Security at both locations 24hrs.

# **Discuss other business, as appropriate:**

• South Bethany parking for Demob.