

FY23 DE Coast Nourishment Rehoboth – Dewey – Bethany – S. Bethany & Fenwick Is. WEEKLY PROGRESS MEETING #25 Agenda

USACE Contract: Contract No. W912BU23C0002

WMI Contract #: 13220115

Date/Time & Loc: 24 August 2023 @ 1000 hrs.

Join Microsoft Teams Meeting: Meeting ID: 270 462 350 673 Passcode: birQjh.

Principle Attendees:

USACE, WMI, Rehoboth/Dewey/Bethany/South Bethany/Fenwick Officials, DNREC, ER&M, Walters, Tide, Seismic, OHI, GBA

Updated Dredge Schedule:

Bullgang removed the subline landing pipes at Bethany and South Bethany on 7/23.

Both pipes were pulled offshore and sank onto the bottom.

- Bullgang began removing the South Bethany Subline on 08/19 and finished on 08/20.
 - o South Bethany subline removed is in staging area in Lewes.
- Bethany Subline remaining.
- NTM was extended to September 15th

Crossovers:

- All crossovers are completed in Rehoboth.
- All crossovers are completed in Bethany Beach.
 - Walkthrough performed on 08/18.
- South Bethany Beach crossover work began on 08/09.
 - Vehicular crossover repair completed on 08/21.
 - Pedestrian crossover repair completed on 08/22.
 - Post and rope install remaining.
 - ADA crossover repair began on 08/22.

Sand Fence Install:

- Sand Fence installation in Rehoboth Beach, Dewey Beach and Bethany Beach are completed.
- Sand Fence installation in South Bethany Remaining.
 - o Post installation began on 08.17.23

Demobilization:

- Fenwick:
 - Damage to asphalt at southern end of parking lot.
 - Payment repair remains under discussion.
- S. Bethany:
 - Sand Fence materials are in the staging area.

Survey:

- As-Builts in progress.
 - Beachfill work completed on drawings, remaining data to be collected (Bethany and South Bethany ER&M work) is what is missing in As-Built drawings.
- DQM missing data sent to Jorge Beltran on 08.17.23.

Site Safety:

- S. Bethany staging area closed off to public monitored during work hours.
- Monitoring ER&M construction.

Action Items since previous progress meeting:

• None currently.

Discuss other business, as appropriate: